



PROJECT STATUS REPORT #015

HEB Engineers, Inc. • www.hebengineers.com

New Hampshire: Office (603) 356-6936 • Fax (603) 356-7715 • PO Box 440 • 2605 White Mountain Hwy • North Conway, NH 03860

Maine: Office (207) 803-8265 • PO Box 343 • 103 Main Street • Suite 6 • Bridgton, ME 04009

Date:	October 31, 2018	Project #:	2016-007A	<i>Page 1 of 1</i>
Client:	Robert Peabody, Jr. Town of Bridgton 3 Chase Street, Suite 1 Bridgton, ME 04009	Project:	Main Street Streetscape – Phase II	
Project Manager:	Colin Dinsmore, PE	Location:	Bridgton, ME	
		Period:	September 1 – October 31, 2018	

PROJECT ACTIVITIES SINCE LAST REPORT:

Tasks completed this period:

- Coordinated with Ironwood Design Group.
- Met with Town Officials on September 4 and October 18.
- Attended Bridgton Rotary meeting on October 11.
- Attended Select Board meetings on October 10, 23, and 24.
- Revised Plans per Town requests.
- Provided Visual Renderings for meetings.

Tasks scheduled for completion:

- None.

Immediate Action Items:

Deadline

Pending from client:

- None.

Information/submittals to client:

- None.

Status: HEB attended several meetings and updated the Design Plans based on the outcomes of the meetings. Final Design Drawings have been submitted to the Town.

SCHEDULE SUMMARY:

<u>Phases</u>	<u>Scheduled Completion:</u>	<u>Anticipated Completion:</u>
001 Pre-Design	June 30, 2017	COMPLETE
002 Schematic Design	October 6, 2017	COMPLETE
003 Final Design	February 2, 2018	COMPLETE
004 Visual Renderings	October 2018	COMPLETE

BILLING SUMMARY:

<u>Phases</u>	<u>Proposed Fees</u>	<u>% Billed</u>	<u>Total Amount Billed</u>
001 Pre-Design	\$ 40,174 lump sum	100%	\$ 40,174.00
002 Schematic Design	\$ 27,709 lump sum	100%	\$ 27,709.00
003 Final Design	\$ 30,752 lump sum	100%	\$ 30,752.00
004 Visual Renderings	\$ 6,600 lump sum	100%	\$ 6,600.00
TOTALS	\$ 98,635	100%	\$105,235.00

****This is not an invoice****