



PROJECT STATUS REPORT #016

HEB Engineers, Inc. • www.hebengineers.com

New Hampshire: Office (603) 356-6936 • Fax (603) 356-7715 • PO Box 440 • 2605 White Mountain Hwy • North Conway, NH 03860

Maine: Office (207) 803-8265 • PO Box 343 • 103 Main Street • Suite 6 • Bridgton, ME 04009

Date:	January 31, 2019	Project #:	2016-007A	<i>Page 1 of 2</i>
Client:	Robert Peabody, Jr. Town of Bridgton 3 Chase Street, Suite 1 Bridgton, ME 04009	Project:	Main Street Streetscape – Phase II	
Project Manager:	Colin Dinsmore, PE	Location:	Bridgton, ME	
		Period:	January 1 – 31, 2019	

PROJECT ACTIVITIES SINCE LAST REPORT:

Tasks completed this period:

- Coordinated with Ironwood Design Group.
- Met with Town Officials on January 2 and 17.
- Coordinated with Milone & MacBroom for simultaneous project coordination.
- Easement research and coordination.
- Began drafting easement plans.

Tasks scheduled for completion:

- Update final design based on sewer information received from Woodard and Curran.
- Submit final design plans, probable cost, and project manual.
- Continue easement coordination.

Immediate Action Items:

Deadline

- None.

Status: HEB has begun updating the final design documents and anticipates completion at the end of February. Easement coordination is ongoing.

SCHEDULE SUMMARY:

<u>Phases</u>	<u>Scheduled Completion:</u>	<u>Anticipated Completion:</u>
001 Pre-Design	June 30, 2017	COMPLETE
002 Schematic Design	October 6, 2017	COMPLETE
003 Final Design	February 2, 2018	COMPLETE
003A Additional Final Design	February 1, 2019	February 28, 2019
004 Visual Renderings	October 2018	COMPLETE
005 Easement Coordination	April 12, 2019	April 12, 2019
006 Bidding Assistance	May 17, 2019	May 17, 2019
007 Construction Administration	December 2019	December 2019