



# PROJECT STATUS REPORT #018

HEB Engineers, Inc. • [www.hebengineers.com](http://www.hebengineers.com)

New Hampshire: Office (603) 356-6936 • Fax (603) 356-7715 • PO Box 440 • 2605 White Mountain Hwy • North Conway, NH 03860

Maine: Office (207) 803-8265 • PO Box 343 • 103 Main Street • Suite 6 • Bridgton, ME 04009

<b>Date:</b>	March 31, 2019	<b>Project #:</b>	2016-007A	<b>Page 1</b>
<b>Client:</b>	Robert Peabody, Jr. Town of Bridgton 3 Chase Street, Suite 1 Bridgton, ME 04009	<b>Project:</b>	Main Street Streetscape – Phase II	
		<b>Location:</b>	Bridgton, ME	
<b>Project Manager:</b>	Colin Dinsmore, PE	<b>Period:</b>	March 1 – 31, 2019	

### PROJECT ACTIVITIES SINCE LAST REPORT:

Tasks completed this period:

- Coordinated with Ironwood Design Group.
- Finalized Design Plans and Probable Costs.
- Prepared Bidding and Construction Documents.
- Put the Project out to bid.
- Continued drafting easement plans.

Tasks scheduled for completion:

- Hold pre-bid meeting and bid opening.
- Continue easement coordination.

### Immediate Action Items:

### Deadline

- None.

**Status:** The bidding process is currently underway. Easement coordination is ongoing.

### SCHEDULE SUMMARY:

<u>Phases</u>	<u>Scheduled Completion:</u>	<u>Anticipated Completion:</u>
001 Pre-Design	June 30, 2017	COMPLETE
002 Schematic Design	October 6, 2017	COMPLETE
003 Final Design	February 2, 2018	COMPLETE
003A Additional Final Design	February 1, 2019	COMPLETE
004 Visual Renderings	October 2018	COMPLETE
005 Easement Coordination	April 12, 2019	May 1, 2019
006 Bidding Assistance	May 17, 2019	May 17, 2019
007 Construction Administration	December 2019	December 2019