



PROJECT STATUS REPORT #019

HEB Engineers, Inc. • www.hebengineers.com

New Hampshire: Office (603) 356-6936 • Fax (603) 356-7715 • PO Box 440 • 2605 White Mountain Hwy • North Conway, NH 03860

Maine: Office (207) 803-8265 • PO Box 343 • 103 Main Street • Suite 6 • Bridgton, ME 04009

Date:	April 30, 2019	Project #:	2016-007A	<i>Page 1 of 1</i>
Client:	Robert Peabody, Jr. Town of Bridgton 3 Chase Street, Suite 1 Bridgton, ME 04009	Project:	Main Street Streetscape – Phase II	
		Location:	Bridgton, ME	
Project Manager:	Colin Dinsmore, PE	Period:	April 1 – 30, 2019	

PROJECT ACTIVITIES SINCE LAST REPORT:

Tasks completed this period:

- Coordinated with Ironwood Design Group.
- Updating bidding documents based on USDA review.
- Provided bid documents to interested contractors.
- Conducted pre-bid meeting.
- Met with Town of review construction schedule options.
- Issued addenda including extended bid dates.
- Continued preparing easement documents.
- Met with project abutters to review easements and construction.

Tasks scheduled for completion:

- Hold bid opening and make a recommendation for award.
- Continue easement coordination.

Immediate Action Items:

- None.

Deadline

Status: The bidding process is currently underway. Easement coordination is ongoing. The bid date has been extended until May 10, 2019 with an option for a revised construction in hopes of receiving more competitive contractor bids.

SCHEDULE SUMMARY:

<u>Phases</u>	<u>Scheduled Completion:</u>	<u>Anticipated Completion:</u>
001 Pre-Design	June 30, 2017	COMPLETE
002 Schematic Design	October 6, 2017	COMPLETE
003 Final Design	February 2, 2018	COMPLETE
003A Additional Final Design	February 1, 2019	COMPLETE
004 Visual Renderings	October 2018	COMPLETE
005 Easement Coordination	April 12, 2019	June 1, 2019
006 Bidding Assistance	May 17, 2019	May 17, 2019
007 Construction Administration	December 2019	July 2020