



PROJECT STATUS REPORT #022

HEB Engineers, Inc. • www.hebengineers.com

New Hampshire: Office (603) 356-6936 • Fax (603) 356-7715 • PO Box 440 • 2605 White Mountain Hwy • North Conway, NH 03860

Maine: Office (207) 803-8265 • PO Box 343 • 103 Main Street • Suite 6 • Bridgton, ME 04009

Date:	August 31, 2019	Project #:	2016-007A	<i>Page 1 of 1</i>
Client:	Robert Peabody, Jr. Town of Bridgton 3 Chase Street, Suite 1 Bridgton, ME 04009	Project:	Main Street Streetscape – Phase II	
Project Manager:	Colin Dinsmore, PE	Location:	Bridgton, ME	
		Period:	August 1 – 31, 2019	

PROJECT ACTIVITIES SINCE LAST REPORT:

Tasks completed this period:

- Continued Easement document updates and coordination.
- Meeting with project abutters, businesses, and Select Board on August 27.
- Conducted preconstruction meeting.
- Reviewed sewer plans and specifications for conflicts with Streetscape construction.
- Attended sewer project's pre-bid meeting.
- Reviewed Contractor Submittals.

Tasks scheduled for completion:

- Construction administration activities.

Immediate Action Items:

Deadline

- None.

Status: Easement coordination is ongoing. A preconstruction meeting was held on August 26. The Contractor has begun submitting Submittals, which HEB is reviewing. Construction is anticipated to begin September 3, 2019. The sewer project will be taking place during the same construction period and HEB has been coordinating with the Town and Sewer Engineer as needed.

SCHEDULE SUMMARY:

<u>Phases</u>	<u>Scheduled Completion:</u>	<u>Anticipated Completion:</u>
001 Pre-Design	June 30, 2017	COMPLETE
002 Schematic Design	October 6, 2017	COMPLETE
003 Final Design	February 2, 2018	COMPLETE
003A Additional Final Design	February 1, 2019	COMPLETE
004 Visual Renderings	October 2018	COMPLETE
005 Easement Coordination	April 12, 2019	September 15, 2019
006 Bidding Assistance	May 17, 2019	COMPLETE
007 Construction Administration	December 2019	July 2020