



PROJECT STATUS REPORT #024

HEB Engineers, Inc. • www.hebengineers.com

New Hampshire: Office (603) 356-6936 • Fax (603) 356-7715 • PO Box 440 • 2605 White Mountain Hwy • North Conway, NH 03860

Maine: Office (207) 803-8265 • PO Box 343 • 103 Main Street • Suite 6 • Bridgton, ME 04009

Date:	October 31, 2019	Project #:	2016-007A	<i>Page 1 of 1</i>
Client:	Robert Peabody, Jr. Town of Bridgton 3 Chase Street, Suite 1 Bridgton, ME 04009	Project:	Main Street Streetscape – Phase II	
Project Manager:	Colin Dinsmore, PE	Location:	Bridgton, ME	
		Period:	October 1 – 31, 2019	

PROJECT ACTIVITIES SINCE LAST REPORT:

Tasks completed this period:

- Coordinated with other project Engineers (sewer and Lower Main Street projects).
- Reviewed Contractor Submittals.
- On-site observations and Field Reports.
- Conducted construction progress meetings on October 1 and 31.
- Reviewed Payment Application #003.
- Coordinated Change Order #001.

Tasks scheduled for completion:

- Construction administration activities.

Immediate Action Items:

- None.

Deadline

Status: Construction is underway. Throughout construction HEB will be providing Construction Administration services included on-site observations, preparation of Field Reports, review of Contractor Submittals and Payment Application, and Contract Administration.

SCHEDULE SUMMARY:

<u>Phases</u>	<u>Scheduled Completion:</u>	<u>Anticipated Completion:</u>
001 Pre-Design	June 30, 2017	COMPLETE
002 Schematic Design	October 6, 2017	COMPLETE
003 Final Design	February 2, 2018	COMPLETE
003A Additional Final Design	February 1, 2019	COMPLETE
004 Visual Renderings	October 2018	COMPLETE
005 Easement Coordination	April 12, 2019	COMPLETE
006 Bidding Assistance	May 17, 2019	COMPLETE
007 Construction Administration	December 2019	July 2020