



# PROJECT STATUS REPORT #026

HEB Engineers, Inc. • [www.hebengineers.com](http://www.hebengineers.com)

New Hampshire: Office (603) 356-6936 • Fax (603) 356-7715 • PO Box 440 • 2605 White Mountain Hwy • North Conway, NH 03860

Maine: Office (207) 803-8265 • PO Box 343 • 103 Main Street • Suite 6 • Bridgton, ME 04009

<b>Date:</b>	December 31, 2019	<b>Project #:</b>	2016-007A	<i>Page 1 of 1</i>
<b>Client:</b>	Robert Peabody, Jr. Town of Bridgton 3 Chase Street, Suite 1 Bridgton, ME 04009	<b>Project:</b>	Main Street Streetscape – Phase II	
<b>Project Manager:</b>	Colin Dinsmore, PE	<b>Location:</b>	Bridgton, ME	
		<b>Period:</b>	December 1 – 31, 2019	

### PROJECT ACTIVITIES SINCE LAST REPORT:

Tasks completed this period:

- Coordinated with Town, Business Owners, and other project stakeholders.
- On-site observations and Field Reports.
- Reviewed Contractor’s Payment Application.
- Coordinated Change Order #002.

Tasks scheduled for completion:

- Construction administration activities.

### Immediate Action Items:

### Deadline

- None.

**Status:** Limited construction is underway due to winter conditions and is anticipated to pick up again in the spring. Throughout construction HEB will be providing Construction Administration services included on-site observations, preparation of Field Reports, review of Contractor Submittals and Payment Applications, and Contract Administration.

### SCHEDULE SUMMARY:

<u>Phases</u>	<u>Scheduled Completion:</u>	<u>Anticipated Completion:</u>
001 Pre-Design	June 30, 2017	COMPLETE
002 Schematic Design	October 6, 2017	COMPLETE
003 Final Design	February 2, 2018	COMPLETE
003A Additional Final Design	February 1, 2019	COMPLETE
004 Visual Renderings	October 2018	COMPLETE
005 Easement Coordination	April 12, 2019	COMPLETE
006 Bidding Assistance	May 17, 2019	COMPLETE
007 Construction Administration	December 2019	July 2020