

**TOWN OF BRIDGTON
WASTEWATER TREATMENT
FACILITY & SEWER COLLECTION SYSTEM
PROJECT UPDATE**



Status Report

NOVEMBER 29, 2018

This memo is a status report of Project Team's efforts on the Town of Bridgton's Wastewater Treatment Facility & Sewer Collection System Project and describes:

- Highlights of the work completed over the previous two weeks;
- Identification of the work anticipated over the next two weeks;
- Discussion of any outstanding issues that need to be addressed; and
- Schedule update.

Completed Work over the Previous Three Weeks

- Contacted three soil scientists for evaluation of the proposed Wastewater Treatment Facility (WTF) parcel;
- Contacted Aerial Survey & Photo of Norridgewock, Maine as well as several survey firms to provide ground control and location survey for sewer collection system and the WTF parcel;
- Work with the Town officials to set up a meeting with the owner of proposed Wastewater Treatment Facility parcel;
- Coordinate with HEB on sewer design to be included in streetscape work;
- Had discussion with Bond Council to discuss interim and permanent financing;
- Prepared contract for engineering services and met with Town and Town's legal counsel for comment; and

Anticipated Work over the Next Two Weeks

- Review survey proposal with Town and schedule the work;
- Review soils proposal with Town and schedule the work;
- Provide Bond Counsel with revenue projections;
- Provide Bond Counsel with drawdown schedule;
- Contact DEP to discuss loan/principal forgiveness conditions;
- Attend workshop with Water District and Town on December 5;
- Meet with property owner of proposed Wastewater Treatment Facility parcel; and
- Continue contract discussions with Rural Development and Town.

Outstanding Issues

- Assist Town's Bond Counsel in setting up interim financing.

Schedule Update

- None.