

TOWN OF BRIDGTON WASTEWATER TREATMENT FACILITY & SEWER COLLECTION SYSTEM PROJECT UPDATE



Status Report

MARCH 8, 2019

This memo is a status report of the Project Team's efforts on the Town of Bridgton's Wastewater Treatment Facility & Sewer Collection System Project and describes:

- Highlights of the work completed over the previous three weeks;
- Identification of the work anticipated over the next two weeks;
- Discussion of any outstanding issues that need to be addressed; and
- Schedule update.

Completed Work over the Previous Three Weeks

- Communicated with Town's legal counsel on easement language for proposed WWTF parcel;
- Coordinating with HEB on the sewer design standards and details for Upper Main Street;
- Selected survey firm to work in coordination with Aerial Survey.
- Drafted letter to Town on soils at proposed WWTF parcel;
- Prepared first pay application for submission to funding agencies; and
- Contacted Water District engineer to check on status:
 - The Water District is preparing a submission to Rural Development (RD) for funding;
 - The Water District is meeting with Mike Jenkins from RD in late March and anticipates submitting the application in April;
 - RD has indicated it may be October 2019 before they know if they have funds for the Water District;
 - The Water District will be adding some additional work based on the extent of the sewer project and that will be part of their funding request;
 - RD is allowing the Water District to use the income survey completed for the sewer system; and
 - The Water District will also apply to the Drinking Water State Revolving Fund in the Fall of 2019 for funding.

Anticipated Work over the Next Two Weeks

- Develop Fats, Oil and Grease (FOG) flyer for use with commercial users;
- Begin to receive aerial topo survey of main roadway areas (not field verified);
- Contact geotechnical firms to secure boring and geotechnical services; and
- Contact regulatory agency to discuss pressure dispersal system requirements.

Outstanding Issues

- Securing site for proposed WWTF;

Schedule Update

- None