

TOWN OF BRIDGTON WASTEWATER TREATMENT FACILITY & SEWER COLLECTION SYSTEM PROJECT UPDATE



Status Report

MARCH 29, 2019

This memo is a status report of the Project Team's efforts on the Town of Bridgton's Wastewater Treatment Facility & Sewer Collection System Project and describes:

- Highlights of the work completed over the previous three weeks;
- Identification of the work anticipated over the next two weeks;
- Discussion of any outstanding issues that need to be addressed; and
- Schedule update.

Completed Work over the Previous Three Weeks

- Coordinating with HEB on the sewer design standards and details for Upper Main Street;
- Prepared first pay application for submission to funding agencies;
- Met with Bridgton Water District (BWD) and Town to check on status of water projects and:
 - The BWD is preparing a submission to Rural Development (RD) for funding;
 - The BWD met with Mike Jenkins from RD in March and anticipates submitting the application in April;
 - RD has indicated it may be October 2019 before they know if they have funds available;
 - The BWD added some additional work based on the extent of the sewer project and that will be part of their funding request;
 - It was suggested that the BWD submit their application electronically as well as applying to the Drinking Water SRF for a Capacity Development Grant.

Anticipated Work over the Next Two Weeks

- Develop Fats, Oil and Grease (FOG) flyer for use with commercial users;
- Begin to receive aerial topo survey of main roadway areas (not field verified);
- Contact geotechnical firms to secure boring and geotechnical services;
- Set up meeting with DEP to discuss pressure dispersal system requirements;
- Start field survey; and
- Send upper Main Street contract documents to RD for review and approval.

Outstanding Issues

- Securing site for proposed WWTF;
- Receive comments from Town on road pavement history plan;

Schedule Update

- None.