
PROJECT MEMO

DATE: April 26, 2019
TO: Woodard & Curran / Town of Bridgton
FROM: Jon Stewart, PLISGA & DAY • LAND SURVEYORS
RE: Street Mapping 2019

Below is the planned schedule for sewer project survey work.

Distances listed as estimate using Google Earth for rough lineage values.

Week of April 29-May 1, 2019

Crew 1:

- o South High Street (2000' from 250' South of North High Street to Hospital),
- o Church Street (1600' from South High Street to 50' southwest of Main Street),
- o Cottage Street (950' from Gage Street to 50' southwest of Main Street),
- o Gage Street (750' from 50' south of Main Street to Church Street),
- o Fowler Street (600' from 50' south of Main Street to Cottage Street) and
- o Walker Street (550' from 50' south of Main Street to Cottage Street)

Crew 2:

- o Route 302 (aka Portland Road) (7700' from 100' north of Frances Bell Drive south to Route 117)

Week of May 6-May 10, 2019

Crew 1:

- o Creamery Street (800'+/- from North High Street to Highland Road),
- o Highland Road (140' from east end of Creamery Street to 100' north of Main Street opposite double catch basins),
- o Shorey Grove (400'+/--all),
- o Bacon Street (400' from 50' north of Main Street to Kennard/Wayside)
- o Kennard Street (850' from Bacon Street to Highland Road)
- o Wayside Avenue (1000' from Bacon Street to Red House, just south of NFI North)
- o Nulty Street (650' from Wayside Avenue to 50' north of Main Street)
- o Park Street (500' from Nutty Street to Elm Street)
- o Elm Street (950' from 50' north of Main Street to Bennett Street)

Crew 2:

- o Location at the 4 proposed pump station sites (0.5 acres)
- o Begin work on 10 Acre Boundary

Week of May 13-May 17, 2019

Crew 1:

- o Hilcrest Avenue (430' from Elm Street to Chase Street)
- o Chase Street (450' Main Street to Bennett Street)
- o Bennett Street (770' from Elm Street to Chase Street)
- o Chase Common (360' from Chase Street to town office)
- o Iredale Street (550' from Chase Street to Harrison Road)
- o Harrison Road (700' from Iredale Street to 80' north of Rocky Top Lane)
- o Crocket Street (270' from Harrison Road to end about 3 houses in)
- o Meadow Street (960' from Harrison Road to Pine Street)
- o School Street (400' from Meadow Street to Main Street)
- o Mechanic Street (150' north of Main Street)
- o Continue work on 10 Acre Boundary

Crew 2:

- o Continue work on 10 Acre Boundary

Week of May 20-May 24, 2019

Crew 1:

- o Depot Street (1900' from Main Street to Main Street)
- o Gibbs Avenue (500' from Main Street to Main Street)
- o Frances Bell Drive (1400' from Depot Street to Portland Street/302)

Crew 2:

- o Finish Boundary of 10 Acres

Week of May 20-May 24, 2019

Finalize CAD plans in office and perform any final fieldwork, if necessary.