

# TOWN OF BRIDGTON WASTEWATER TREATMENT FACILITY & SEWER COLLECTION SYSTEM PROJECT UPDATE



## Status Report

JUNE 7, 2019

This memo is a status report of the Project Team's efforts on the Town of Bridgton's Wastewater Treatment Facility & Sewer Collection System Project and describes:

- Highlights of the work completed over the previous two weeks;
- Identification of the work anticipated over the next two weeks;
- Discussion of any outstanding issues that need to be addressed; and
- Schedule update.

### Completed Work over the Previous Two Weeks

- Started work on new license for proposed wastewater system;
- Continued work on procurement package for Wastewater Treatment Facility process equipment and drip dispersal system;
- Continued work on preparing separate sewer project design for Upper Main Street sewer work for solicitation in July;
- Participated in interview of selected candidates for the wastewater superintendent position; and
- Selected Terracon, geotechnical firm, for boring and geotechnical services.

### Anticipated Work over the Next Two Weeks

- Continue to check in on Plisga and Day field survey crews;
- Meet with Emily Duff, Bridgton Intern, at W&C offices to review GIS collector app and system;
- Evaluate potential areas for location of new pump stations and see if land acquisition is required (timing dependent on receiving survey information estimated to be July 5<sup>th</sup>);
- Participate in 2<sup>nd</sup> interview of candidates for wastewater superintendent position;
- Work with Mike Harris to resubmit license for current wastewater system based on repair actions taken at Wayside;
- Finalize FOG brochure based on comments and include pictures of Bridgton;
- Finalize FOG handout based on comments; and
- Finalize FAQs based on comments.

### Outstanding Issues

- Secure site for proposed WWTF

### Schedule Update

- None.