

# TOWN OF BRIDGTON WASTEWATER TREATMENT FACILITY & SEWER COLLECTION SYSTEM PROJECT UPDATE



## Status Report

JULY 19, 2019

This memo is a status report of the Project Team's efforts on the Town of Bridgton's Wastewater Treatment Facility & Sewer Collection System Project and describes:

- Highlights of the work completed over the previous two weeks;
- Identification of the work anticipated over the next two weeks;
- Discussion of any outstanding issues that need to be addressed; and
- Schedule update.

### Completed Work over the Previous Two Weeks

- Continue to work with Mike Harris to determine requirements to resubmit license for current wastewater system based on repair actions taken at Wayside;
- Continued to check in on Plisga and Day field survey crews;
- Continued work on new license for proposed wastewater system;
- Continued work on procurement package for Wastewater Treatment Facility process equipment and drip dispersal system;
- Continued work on preparing separate sewer project design for Upper Main Street sewer work including Lower Main Street work for bid solicitation in late July based on Geotech schedule
- Determined locations for future pump station based on topo and soils information; and
- Received preliminary survey information from Plisga and Day.

### Anticipated Work over the Next Two Weeks

- Finalize design for Upper and Lower Main Street and submit for review;
- Put Upper and Lower Main Street out to bid;
- Contact Water District Engineer to send survey and boring information;
- Finalize FOG brochure based on comments;
- Finalize FOG handout based on comments; and
- Finalize FAQs based on comments.

### Outstanding Issues

#### Schedule Update

- None.