

TOWN OF BRIDGTON WASTEWATER TREATMENT FACILITY & SEWER COLLECTION SYSTEM PROJECT UPDATE



Status Report

AUGUST 2, 2019

This memo is a status report of the Project Team's efforts on the Town of Bridgton's Wastewater Treatment Facility & Sewer Collection System Project and describes:

- Highlights of the work completed over the previous two weeks;
- Identification of the work anticipated over the next two weeks;
- Discussion of any outstanding issues that need to be addressed; and
- Schedule update.

Completed Work over the Previous Two Weeks

- Continue to work with Mike Harris to determine requirements to resubmit license for current wastewater system based on repair actions taken at Wayside;
- Completed work on sewer design for Upper Main Street and Lower Main Street;
- Submitted Upper and Lower Main Street sewer design to Rural Development for review;
- Responded to comments on design from Rural Development
- Continued work on new license for proposed wastewater system;
- Continued work on procurement package for Wastewater Treatment Facility process equipment and drip dispersal system;
- Put Upper and Lower Main Street sewer out to bid with pre-bid meeting at 10 am on 8/13/19 and Bid Opening at 1 pm on 8/22/19;
- Sent Water District Engineer survey and boring information on Lower Main Street;
- Submitted advertisement for bidders to Town to publish in paper;
- Received almost all of survey information from Plisga and Day; and
- Received almost all of soil boring information from Terracon.

Anticipated Work over the Next Two Weeks

- Determine locations for future pump stations based on topo and soils information;
- Review HHE-200 forms for all potential sewer connections to determine locations of existing septic tanks and disposal fields;
- Submit bid addendum for Upper and Lower Main Street;
- Finalize FOG brochure, FOG handout and FAQ's once superintendent has reviewed.

Outstanding Issues

Schedule Update

- None.