



STREETSCAPE CONSTRUCTION PUBLIC NOTICE

HEB Engineers, Inc. • www.hebengineers.com

New Hampshire: Office (603) 356-6936 • Fax (603) 356-7715 • PO Box 440 • 2605 White Mountain Hwy • North Conway, NH 03860

Maine: Office (207) 803-8265 • PO Box 343 • 103 Main Street • Suite 6 • Bridgton, ME 04009

Date:	September 25, 2019	Project #:	2016-007A
Project Description:	Main Street Streetscape Project		
Owner/Client:	Town of Bridgton		
Contractor:	J. Pratt Construction		
Prepared by:	Colin Dinsmore, PE		

Daily Construction Update for Wednesday, September 25, 2019

No significant changes in construction schedule since the past few updates.

Sidewalk and curbing construction continues between Highland Street and Elm Street. Some additional paving is planned for Friday (9/27) in select areas where the pavement has been removed to install curbing and street light conduits.

Light pole bases should be installed towards the end of this week or early next week. The contractor is waiting on the arrival of some additional street light infrastructure components and as soon as those arrive they can begin pouring concrete for the sidewalks.

There will be brief closures of driveways as the conduit trench crosses each driveway but the contractor will work to ensure access is restored as quickly as possible.