

# TOWN OF BRIDGTON WASTEWATER TREATMENT FACILITY & SEWER COLLECTION SYSTEM PROJECT UPDATE



## Status Report

JANUARY 7, 2020

This memo is a status report of the Project Team's efforts on the Town of Bridgton's Wastewater Treatment Facility & Sewer Collection System Project and describes:

- Highlights of the work completed over the previous two weeks;
- Identification of the work anticipated over the next two weeks;
- Discussion of any outstanding issues that need to be addressed; and
- Schedule update.

### Completed Work over the Previous Two Weeks

- Continued to work with Town on preferred locations for future pump stations based on ease of construction and topo and soils information;
- Provided Town with cost sharing information on Lower Main Street and other areas where water system improvements will occur;
- Gather information on potential pump station lots and draft land acquisition language;
- Provided Milone & Brown and Water District front end bid documents to assist with lower main street design requirements; and
- Answer questions from vendors during pre-procurement bid process.

### Anticipated Work over the Next Two Weeks

- Prepare next pay requisition for processing via mail;
- Evaluate Pratt's request for time extension;
- Continue to evaluate future use of 2" pipe that runs under Stevens Brook at intersection of Route 302;
- Set up time for completion of Terracon soils work at proposed pump station locations based on meeting with securing authorization from property owners and Town; and
- Open pre-procurement bids for WWTF and pressure dispersal equipment;
- Work with Pratt and Sons on pay request #4;
- Finalize draft land acquisition language with Town's attorney;
- Meet with MDOT to review requirements for bridge crossing and utility placement in R.O.W.

### Outstanding Issues

- None.