

TOWN OF BRIDGTON WASTEWATER TREATMENT FACILITY & SEWER COLLECTION SYSTEM PROJECT UPDATE



Status Report

DECEMBER 23, 2020

This memo is a status report of the Project Team's efforts on the Town of Bridgton's Wastewater Treatment Facility & Sewer Collection System Project and describes:

- Highlights of the work completed over the previous two weeks;
- Identification of the work anticipated over the next two weeks;
- Discussion of any outstanding issues that need to be addressed; and
- Schedule update.

Completed Work over the Previous Two Weeks

- Completed work with Oakson, hydrogeo consultants Longview Partners and Waite-Heindel on pressure dispersal system design;
- Continued to work on property acquisition and easements language and descriptions with Drummond Woodsum;
- Met with Town to review 90% design package;
- Discussed future water projects schedule and locations with Water District Engineer;
- Met with local developer and their engineer to review pump station and force main requirements for incorporation into their project;
- Submitted code review memo to Town for consideration;
- Continued to work on final pay requisition with Pratt and Town; and
- Attended December 22 BOS meeting.

Anticipated Work over the Next Two Weeks

- Revise bid solicitation for clearing of WWTF lot per input from hydrogeo consultants;
- Set up date for pre-construction meeting with Sargent Corp. in Mid January 2021;
- Work with developer on pump station requirements and investigate funding opportunities;
- George Sawyer to flag areas for land acquisitions and easements once descriptions are completed;
- Set up pre-application meeting in early January 2021 with MEDEP on groundwater discharge license;
- Establish bidding schedule for WWTF and Pump Stations;
- Respond to comments on 90% design package by Town and funding agencies; and
- Work on report of storm drain/culvert assessment work.

Future Work

- Modify paving spreadsheet to incorporate water projects as soon as drawings from Water District Engineer are received;
- Begin work on spreadsheet for individual users' connection quantities and costs;
- Work on publicity meeting format for validating individual service connections; and
- Refresh/Provide information on user fee costs per user ordinance.

**TOWN OF BRIDGTON WASTEWATER TREATMENT
FACILITY & SEWER COLLECTION SYSTEM
PROJECT UPDATE**



Status Report

DECEMBER 23, 2020

Outstanding Issues

None

Schedule Update

None

Closing

Please contact Brent Bridges (bbridges@woodardcurran.com, 800-558-3807) if you have any questions or concerns.