

TOWN OF BRIDGTON WASTEWATER TREATMENT FACILITY & SEWER COLLECTION SYSTEM PROJECT UPDATE



Status Report

FEBRUARY 5, 2021

This memo is a status report of the Project Team's efforts on the Town of Bridgton's Wastewater Treatment Facility & Sewer Collection System Project and describes:

- Highlights of the work completed over the previous two weeks;
- Identification of the work anticipated over the next two weeks;
- Discussion of any outstanding issues that need to be addressed; and
- Schedule update.

Completed Work over the Previous Two Weeks

- Continued to work on property acquisition and easements language and descriptions with Drummond Woodsum;
- Negotiations with property owners on parcels proposed for pump stations;
- Advertised public hearing for groundwater discharge license;
- Attended pre-construction meeting with Sargent Corp. on February 3, 2021;
- Revised site plans for WWTF based on MEDEP Stormwater pre-application meeting to reduce impervious areas to under 20,000 SF and developed area to under 5 acres; and
- Prepared fact sheet for Upper Main Street and Maine ECO Homes sewer describing users and opinion of cost for construction.

Anticipated Work over the Next Two Weeks

- George Sawyer to flag areas for land clearing, land acquisitions and sewer/electrical easements once descriptions are completed;
- Prepare stormwater permit for WWTF and prepare site plan bid alternate;
- Submit groundwater discharge license to MEDEP after public hearing;
- Establish bidding schedule for WWTF and Pump Stations;
- Attend public hearing for groundwater discharge license on February 9, 2021;
- Attend Selectboard meeting on February 9, 2021 to discuss what to do with failing systems that occur in the next year and how to handle future development connections to sewer;
- Review water district design packages (when available) to provide comments back to the District; and
- Work on report of storm drain/culvert assessment work.

Future Work

- Modify paving spreadsheet to incorporate water projects as soon as drawings from Water District Engineer are received;
- Begin work on spreadsheet for individual users' connection quantities and costs;
- Work on publicity meeting format for validating individual service connections; and
- Refresh/Provide information on user fee costs per user ordinance.

**TOWN OF BRIDGTON WASTEWATER TREATMENT
FACILITY & SEWER COLLECTION SYSTEM
PROJECT UPDATE**



Status Report

FEBRUARY 5, 2021

Outstanding Issues

None

Schedule Update

None

Closing

Please contact Brent Bridges (bbridges@woodardcurran.com, 800-558-3807) if you have any questions or concerns.