

TOWN OF BRIDGTON WASTEWATER TREATMENT FACILITY SEWER COLLECTION SYSTEM / ROAD AND STORMWATER PROJECTS UPDATE



Status Report

SEPTEMBER 7, 2021

This memo is a status report of the Project Team's efforts on the Town of Bridgton's Wastewater Treatment Facility Sewer Collection System / Road and Stormwater Projects and describes:

- Highlights of the work completed over the previous two weeks;
- Identification of the work anticipated over the next two weeks;
- Discussion of any outstanding issues that need to be addressed; and
- Schedule update.

Completed Work over the Previous Two Weeks

- Provided refreshed construction map to Town for weeks August 23rd and August 30th;
- Met with DEP to discuss license concerns;
- Continued coordination with Water District;
- Provided resident inspection work for Sargent;
- Held pre pave meeting for Town owned road improvements;
- Met with property owners to discuss sewer connections;
- Completed design of 2022 road and drainage work plan;
- Continued work on PER and ER work for sewer extension project;
- Executed Change Order #4 for drainage and pavement improvements work;
- Worked with new owner of laundromat for sewer connection discussion.

Anticipated Work over the Next Two Weeks

- Submit PER and ER to Town for review;
- Submit 2022 draft road and storm drainage plans to Sargent for pricing;
- Update draft letter describing specifications required for local contractors to work with businesses and residents for connection installations;
- Meet with property owners to discuss sewer connections;
- Meet with Town to discuss drainage improvements to State aid roads;
- Provide refreshed construction map to Town for weeks September 6th and September 13th;
- Schedule meeting with Apex to discuss cost reductions for WWTF and Pump Station Project;
- Incorporate local contractor list into connection installation letter; and
- Submit response to DEP on discharge license conditions.

**TOWN OF BRIDGTON WASTEWATER TREATMENT
FACILITY SEWER COLLECTION SYSTEM / ROAD AND
STORMWATER PROJECTS UPDATE**



Status Report

SEPTEMBER 7, 2021

Future Work

- Schedule to meet with Penta, T. Buck, and Sargent to review bidding climate and schedule for WWTF and Pump Station project.

Outstanding Issues

- None

Schedule Update

- None

Closing

Please contact Brent Bridges (bbridges@woodardcurran.com, 207-558-3807) if you have any questions or concerns.