

TOWN OF BRIDGTON WASTEWATER TREATMENT FACILITY SEWER COLLECTION SYSTEM / ROAD AND STORMWATER PROJECTS UPDATE



Status Report

OCTOBER 1, 2021

This memo is a status report of the Project Team's efforts on the Town of Bridgton's Wastewater Treatment Facility Sewer Collection System / Road and Stormwater Projects and describes:

- Highlights of the work completed over the previous two weeks;
- Identification of the work anticipated over the next two weeks;
- Discussion of any outstanding issues that need to be addressed; and
- Schedule update.

Completed Work over the Previous Two Weeks

- Provided refreshed construction map to Town for weeks September 20th and September 27th;
- Continued coordination with Water District;
- Provided resident inspection work for Sargent;
- Held pre-pave meeting with Sargent on September 30th;
- Met with property owners to discuss sewer connections;
- Held meeting with Apex on September 23rd to discuss cost reductions for WWTF and Pump Station Project;
- Received information on cost savings from Apex for consideration;
- Met with GPCOG and Town on September 21st to discuss EDA funding potential for sewer extensions;
- Submitted recommendations to Town on number of EDU's for Gateway project;
- Met with Town to discuss DEP discharge license conditions;
- Submitted information on sewer extensions to GPCOG for review and comment;
- Continued work on PER and ER work for sewer extension project; and
- Continue to work with potential new owner of laundromat for sewer connection and transition concerns.

Anticipated Work over the Next Two Weeks

- Submit PER and ER to Town for review;
- Submit 2022 draft road and storm drainage plans to Sargent for pricing;
- Discuss potential additional funding for WWTF with DEP and RD;
- Discuss suggested cost savings from Apex with Town;
- Update draft letter describing specifications required for local contractors to work with businesses and residents for connection installations once local contractor list provided;
- Meet with property owners to discuss sewer connections;
- Meet with Town to discuss drainage improvements to State aid roads;
- Provide refreshed construction map to Town for weeks October 4th and October 11th; and
- Submit response to DEP on discharge license conditions.

TOWN OF BRIDGTON WASTEWATER TREATMENT FACILITY SEWER COLLECTION SYSTEM / ROAD AND STORMWATER PROJECTS UPDATE



Status Report

OCTOBER 1, 2021

Future Work

- Schedule to meet with Penta, T. Buck, and Sargent to review bidding climate and schedule for WWTF and Pump Station project.

Outstanding Issues

- None

Schedule Update

- None

Closing

Please contact Brent Bridges (bbridges@woodardcurran.com, 207-558-3807) or Maggie Connolly (mconnolly@woodardcurran.com, 207-558-3777) if you have any questions or concerns.