

TOWN OF BRIDGTON WASTEWATER TREATMENT FACILITY SEWER COLLECTION SYSTEM / ROAD AND STORMWATER PROJECTS UPDATE



Status Report

JUNE 17, 2022

This memo is a status report of the Project Team's efforts on the Town of Bridgton's Wastewater Treatment Facility Sewer Collection System / Road and Stormwater Projects and describes:

- Highlights of the work completed over the previous two weeks;
- Identification of the work anticipated over the next two weeks;
- Discussion of any outstanding issues that need to be addressed; and
- Schedule updates.

Completed Work over the Previous Two Weeks

- Worked with the Town to submit back up information to USDA Rural Development for additional funding assistance for pump stations;
- Continued WWTF resident inspection;
- Continued design of Elm Street and Highland Road sidewalk design;
- Continued sewer collection system and drainage improvements resident inspection; and
- Submitted USDA RD PER and ER (sewer extensions) to Town for review.

Anticipated Work over the Next Two Weeks

- Work with Town to submit to GPCOG for next step in EDA's application process for sewer extension project;
- Submit cost estimate and draft plans for Elm Street sidewalk;
- Receive survey from George Sawyer on Highland Ave sidewalk; and
- Hold construction meeting for Sewer Work (Sargent) and WWTF (Apex) on June 21 at 10:00am and 11:00am.

Future Work

- Meet with Town to discuss drainage improvements to State aid roads;
- Update draft letter describing specifications required for local contractors to work with businesses and residents for connection installations once local contractor list provided; and

**TOWN OF BRIDGTON WASTEWATER TREATMENT
FACILITY SEWER COLLECTION SYSTEM / ROAD AND
STORMWATER PROJECTS UPDATE**



Status Report

JUNE 17, 2022

Outstanding Issues

- None

Schedule Update

- None

Closing

Please contact Brent Bridges (bbridges@woodardcurran.com, 207-558-3807) or Maggie Connolly (mconnolly@woodardcurran.com, 207-558-3777) if you have any questions or concerns.