

TOWN OF BRIDGTON WASTEWATER TREATMENT FACILITY SEWER COLLECTION SYSTEM / ROAD AND STORMWATER PROJECTS UPDATE



Status Report

OCTOBER 31, 2022

This memo is a status report of the Project Team's efforts on the Town of Bridgton's Wastewater Treatment Facility Sewer Collection System / Road and Stormwater Projects and describes:

- Highlights of the work completed over the previous two weeks;
- Identification of the work anticipated over the next two weeks;
- Discussion of any outstanding issues that need to be addressed; and
- Schedule updates.

Completed Work over the Previous Two Weeks

- Continued WWTF resident inspection;
- Continued sewer collection system and drainage improvements resident inspection;
- Continued inspection of paving work;
- Held construction meeting for WWTF (Apex) and Sewer Work (Sargent) on October 24 at 11:00am and 11:30am;
- Scheduled Geotechnical and Survey work for sewer extension project; and
- Submitted Completed design and bid package of Elm Street and Highland Road sidewalks.

Anticipated Work over the Next Two Weeks

- Meet with County and Town to discuss sewer extension funding;
- Develop work change directive to add sewer on Crockett Street to connect future multi-family residential complex;
- Potentially meet with Select Board to discuss sidewalk materials for Elm and Highland;
- Work with Town to provide information on stream crossing infrastructure grant due November 10th;
- Review sewer connection for Brag Way Industrial Development with Town and Developer;

TOWN OF BRIDGTON WASTEWATER TREATMENT FACILITY SEWER COLLECTION SYSTEM / ROAD AND STORMWATER PROJECTS UPDATE



Status Report

OCTOBER 31, 2022

- Hold workshop with Select Board on sewer extension project funding;
- Conduct pre-punch list walk-over with Town and Sargent;
- Conduct Survey and Geotechnical work on sewer extension project; and
- Submit guard rail alternatives for Highland Avenue bridge for Town review.

Future Work

- Meet with Town to discuss drainage improvements to State aid roads; and
- Update draft letter describing specifications required for local contractors to work with businesses and residents for connection installations once local contractor list provided.

Outstanding Issues

- None

Schedule Update

- None

Closing

Please contact Brent Bridges (bbridges@woodardcurran.com, 207-558-3807) or Maggie Connolly (mconnolly@woodardcurran.com, 207-558-3777) if you have any questions or concerns.