

# TOWN OF BRIDGTON WASTEWATER TREATMENT FACILITY SEWER COLLECTION SYSTEM / ROAD AND STORMWATER PROJECTS UPDATE



## Status Report

JUNE 30, 2023

This memo is a status report of the Project Team's efforts on the Town of Bridgton's Wastewater Treatment Facility Sewer Collection System / Road and Stormwater Projects and describes:

- Highlights of the work completed over the previous three weeks;
- Identification of the work anticipated over the next two weeks;
- Discussion of any outstanding issues that need to be addressed; and
- Schedule updates.

### Completed Work over the Previous Three Weeks

- Continued WWTF and pump stations' resident inspections;
- Continued collection system and drainage system resident inspections;
- Conducted punch list inspection walk through on collection system and drainage system with Town and Sargent on June 29<sup>th</sup>;
- Responded to DEP comments on disposal field well monitoring plan;
- Conducted punch list inspection of Elm and Highland Sidewalks;
- Reviewed options submitted by Sargent for Church Street drainage repairs and made recommendation to the Town;
- Held construction meeting for WWTF (Apex) and Collections Systems (Sargent) at 10:00am and 10:30am on June 20<sup>th</sup>;
- Participated in Church Street sidewalk neighborhood meeting on June 22<sup>nd</sup>;
- Continued Church Street sidewalk design; and
- Met with Main Eco Homes to discuss participation in sewer extension project.

### Anticipated Work over the Next Two Weeks

**TOWN OF BRIDGTON WASTEWATER TREATMENT  
FACILITY SEWER COLLECTION SYSTEM / ROAD AND  
STORMWATER PROJECTS UPDATE**



# Status Report

**JUNE 30, 2023**

- 
- Continue WWTF and pump stations resident inspections;
  - Continue collection system and drainage system resident inspections;
  - Solicit contractors for installation of monitoring wells; and
  - Submit scope and budget to Town for Mountain Road drainage evaluation for submission for a Community Action Grant.

**TOWN OF BRIDGTON WASTEWATER TREATMENT  
FACILITY SEWER COLLECTION SYSTEM / ROAD AND  
STORMWATER PROJECTS UPDATE**



# Status Report

**JUNE 30, 2023**

---

## **Future Work**

- Update draft letter describing specifications required for local contractors to work with businesses and residents for connection installations once local contractor list provided.
- Work on spreadsheet identifying individual user connection quantities.

## **Outstanding Issues**

- None

## **Schedule Update**

- None

## **Closing**

Please contact Brent Bridges ([bbridges@woodardcurran.com](mailto:bbridges@woodardcurran.com), 207-558-3807) or Maggie Connolly ( [mconnolly@woodardcurran.com](mailto:mconnolly@woodardcurran.com), 207-558-3777 ) if you have any questions or concerns.