## TOWN OF BRIDGTON WASTEWATER TREATMENT FACILITY SEWER COLLECTION SYSTEM / ROAD AND STORMWATER PROJECTS UPDATE





## JULY 14, 2023

This memo is a status report of the Project Team's efforts on the Town of Bridgton's Wastewater Treatment Facility Sewer Collection System / Road and Stormwater Projects and describes:

- Highlights of the work completed over the previous two weeks;
- Identification of the work anticipated over the next two weeks;
- Discussion of any outstanding issues that need to be addressed; and
- Schedule updates.

### **Completed Work over the Previous Two Weeks**

- Continued WWTF and pump stations' resident inspections;
- Continued collection system and drainage system resident inspections;
- Published punch list inspection walk through on collection system and drainage system;
- Responded to DEP comments on disposal field well monitoring plan parameters;
- Attended meeting with Town and County to discuss County requirements for sewer extension project;
- Submitted scope and budget to Town for Mountain Road drainage evaluation for submission for a Community Action Grant.
- Published meeting minutes for Church Street sidewalk neighborhood meeting held on June 22nd;
- Continued Church Street sidewalk design; and
- Provided Town with opinion of cost for Highland Road Parking Lot improvements.

#### **Anticipated Work over the Next Two Weeks**

 Hold construction meeting for WWTF (Apex) and Collections Systems (Sargent) at 10:00am and 10:30am on July 18<sup>th</sup>;



# **Status Report**

## JULY 14, 2023

- Review Work Change Directive 019, 020, and 021 for Sargent and make recommendations to Town;
- Continue WWTF and pump stations resident inspections;
- Continue collection system and drainage system resident inspections;
- Work on spreadsheet identifying individual user connection quantities; and
- Solicit contractors for installation of monitoring wells.

## TOWN OF BRIDGTON WASTEWATER TREATMENT

FACILITY SEWER COLLECTION SYSTEM / ROAD AND



## STORMWATER PROJECTS UPDATE

## **Status Report**

## JULY 14, 2023

### **Future Work**

• Update draft letter describing specifications required for local contractors to work with businesses and residents for connection installations once local contractor list provided.

#### **Outstanding Issues**

• None

### Schedule Update

• None

### Closing

Please contact Brent Bridges (bbridges@woodardcurran.com, 207-558-3807) or Maggie Connolly (<u>mconnolly@woodardcurran.com</u>, 207-558-3777) if you have any questions or concerns.