TOWN OF BRIDGTON WASTEWATER TREATMENT FACILITY SEWER COLLECTION SYSTEM / ROAD AND STORMWATER PROJECTS UPDATE



Status Report

JANUARY 12, 2024

This memo is a status report of the Project Team's efforts on the Town of Bridgton's Wastewater Treatment Facility Sewer Collection System / Road and Stormwater Projects and describes:

- Highlights of the work completed over the previous two weeks;
- Identification of the work anticipated over the next two weeks;
- Discussion of any outstanding issues that need to be addressed; and
- Schedule updates.

Completed Work over the Previous Two Weeks

- Continued WWTF and pump stations resident inspections.
- Continue design work on sewer extension project.
- Continue working with MEH representatives to get information on installed utilities and survey along Efficiency and Sustainable Way for the sewer extension project.
- Submitted work on spreadsheet identifying individual user connection quantities.
- Submitted Church Street sidewalk detail around utility pole for Town review.
- Continue work on start up of Wastewater Treatment Facility and Pump Stations.
- Submitted cost estimate for Church Street Sidewalk to Town.

Anticipated Work over the Next Two Weeks

- Continue work on Mountain Road drainage study.
- Meet with Town on January 16, 2024 to review 90% design and cost estimates for sewer extension project.
- Continue WWTF and pump stations resident inspections.
- Hold construction meeting on WWTF and Pump Station project with Apex at 10am on January 16, 2024.

Future Work

• Complete Church Street Sidewalk design for bid solicitation and set bid dates.

TOWN OF BRIDGTON WASTEWATER TREATMENT

FACILITY SEWER COLLECTION SYSTEM / ROAD AND

STORMWATER PROJECTS UPDATE

Status Report

JANUARY 12, 2024

• Work with Town on MDOT response to Depot Street bridge work.

Outstanding Issues

• None

Schedule Update

• None

Closing

Please contact Brent Bridges (bbridges@woodardcurran.com, 207-558-3807) or Maggie Connolly (<u>mconnolly@woodardcurran.com</u>, 207-558-3777) if you have any questions or concerns.

