

# PROJECT STATUS REPORT #020

HEB Engineers, Inc. • [www.hebengineers.com](http://www.hebengineers.com)

New Hampshire: Office (603) 356-6936 • Fax (603) 356-7715 • PO Box 440 • 2605 White Mountain Hwy • North Conway, NH 03860

Maine: Office (207) 803-8265 • PO Box 343 • 103 Main Street • Suite 6 • Bridgton, ME 04009

<b>Date:</b>	May 31, 2019	<b>Project #:</b>	2016-007A	<b>Page 1</b>
<b>Client:</b>	Robert Peabody, Jr. Town of Bridgton 3 Chase Street, Suite 1 Bridgton, ME 04009	<b>Project:</b>	Main Street Streetscape – Phase II	
<b>Project Manager:</b>	Colin Dinsmore, PE	<b>Location:</b>	Bridgton, ME	
		<b>Period:</b>	May 1 – 31, 2019	

### PROJECT ACTIVITIES SINCE LAST REPORT:

Tasks completed this period:

- Coordinated permit applications.
- Issued bid documents to interested parties.
- Issued addenda answering bidder questions.
- Conducted bid opening.
- Reviewed bid documents.
- Met with Town Manager to review bid.
- Met with Town and J Pratt Construction to review project.
- Attended May 14 and May 28 Select Board meetings.
- Prepared final Contract Documents.

Tasks scheduled for completion:

- Meet with Client and Contractor to sign Contract.

### Immediate Action Items:

### Deadline

- None.

**Status:** Easement coordination is ongoing. A bid opening was held on May 10. J Pratt Construction was the only bidder. The Town, HEB, and bidder met and came to decision to move forward with a revised project. The sewer portion has been completely removed from this project and will be bid separately by Sewer Engineer. Final Contract Documents have been drafted and the Town, Contractor, and HEB will meet at a later date to execute the contract. Construction is anticipated to begin September 3, 2019.

### SCHEDULE SUMMARY:

<u>Phases</u>	<u>Scheduled Completion:</u>	<u>Anticipated Completion:</u>
001 Pre-Design	June 30, 2017	COMPLETE
002 Schematic Design	October 6, 2017	COMPLETE
003 Final Design	February 2, 2018	COMPLETE
003A Additional Final Design	February 1, 2019	COMPLETE
004 Visual Renderings	October 2018	COMPLETE
005 Easement Coordination	April 12, 2019	August 1, 2019
006 Bidding Assistance	May 17, 2019	June 10, 2019
007 Construction Administration	December 2019	July 2020