

# TOWN OF BRIDGTON WASTEWATER TREATMENT FACILITY & SEWER COLLECTION SYSTEM PROJECT UPDATE



## Status Report

APRIL 02, 2021

This memo is a status report of the Project Team's efforts on the Town of Bridgton's Wastewater Treatment Facility & Sewer Collection System Project and describes:

- Highlights of the work completed over the previous two weeks;
- Identification of the work anticipated over the next two weeks;
- Discussion of any outstanding issues that need to be addressed; and
- Schedule update.

### Completed Work over the Previous Two Weeks

- Continued to work on property acquisition and easements language and descriptions with Drummond Woodsum;
- Continued negotiations with one property owner on parcel proposed for pump station;
- Communications with Libby Tree Clearing for the WWTF clearing work;
- Requested permission from RD USDA to put WWTF and Pump Station project out to bid;
- Prepared fact sheet for Upper High Street and Maine ECO Homes sewer extension describing potential users and opinion of cost for construction;
- Submitted Clean Water SRF application for sewer extensions;
- Reviewed water district design package and provided comments back to the District; and
- Met with Town to discuss sewer extension fact sheet.

### Anticipated Work over the Next Two Weeks

- Review sewer extension fact sheet with Town and Maine ECO Homes;
- Set up meeting to discuss fact sheet with RD USDA;
- Submitted Stormwater permit application for WWTF and DEP;
- Put WWTF and Pump Stations project out to bid;
- Modify paving spreadsheet to incorporate water projects and results of meeting with Town;
- Submit task order reflecting design and inspection of road and drainage project; and
- Review next step to meet with EDA regarding funding of sewer extension project.

### Future Work

- Work on spreadsheet for individual users' connection quantities for incorporation into bid package for individual service connections group solicitation contract; and
- Evaluate potential projects for Earmark funding.

**TOWN OF BRIDGTON WASTEWATER TREATMENT  
FACILITY & SEWER COLLECTION SYSTEM  
PROJECT UPDATE**



# Status Report

APRIL 02, 2021

---

## Outstanding Issues

None

## Schedule Update

None

## Closing

Please contact Brent Bridges ([bbridges@woodardcurran.com](mailto:bbridges@woodardcurran.com), 207-558-3807) if you have any questions or concerns.