

# TOWN OF BRIDGTON WASTEWATER TREATMENT FACILITY SEWER COLLECTION SYSTEM / ROAD AND STORMWATER PROJECTS UPDATE



## Status Report

APRIL 30, 2021

This memo is a status report of the Project Team's efforts on the Town of Bridgton's Wastewater Treatment Facility Sewer Collection System / Road and Stormwater Projects and describes:

- Highlights of the work completed over the previous three weeks;
- Identification of the work anticipated over the next two weeks;
- Discussion of any outstanding issues that need to be addressed; and
- Schedule update.

### Completed Work over the Previous Two Weeks

- Continued to work on one property acquisition with Drummond Woodsum;
- Scheduling completion of WWTF site clearing with Libby Tree Clearing;
- Met with water district engineer to coordinate construction efforts;
- Developed description and map of upcoming sewer work for publication by the Town;
- Provided resident inspection work for Sargent beginning April 26;
- Met with property owners to discuss sewer connections;
- Begin design of road and drainage work with focus on water line impacted streets; and
- Attended coordination meeting on April 21<sup>st</sup> with water and sewer contractors.

### Anticipated Work over the Next Two Weeks

- Review sewer extension fact sheet with Maine ECO Homes;
- Put WWTF and Pump Stations project out to bid;
- Discuss preparation of Preliminary Engineering Report and Environmental Report for Funding by RD USDA with Town on May 6;
- Review next step to meet with EDA regarding funding of sewer extension project;
- Continue design of road and drainage work;
- Discuss road paving options for water and sewer affected roads with Town on May 6; and
- Refresh map and description of work for two week period beginning May 10.

### Future Work

- Work on spreadsheet for individual users' connection quantities for incorporation into bid package for individual service connections group solicitation contract; and

### Outstanding Issues

None

TOWN OF BRIDGTON WASTEWATER TREATMENT  
FACILITY SEWER COLLECTION SYSTEM / ROAD AND  
STORMWATER PROJECTS UPDATE



# Status Report

APRIL 30, 2021

---

## Schedule Update

None

## Closing

Please contact Brent Bridges ([bbridges@woodardcurran.com](mailto:bbridges@woodardcurran.com), 207-558-3807) if you have any questions or concerns.