

TOWN OF BRIDGTON WASTEWATER TREATMENT FACILITY SEWER COLLECTION SYSTEM / ROAD AND STORMWATER PROJECTS UPDATE



Status Report

SEPTEMBER 29, 2023

This memo is a status report of the Project Team's efforts on the Town of Bridgton's Wastewater Treatment Facility Sewer Collection System / Road and Stormwater Projects and describes:

- Highlights of the work completed over the previous two weeks;
- Identification of the work anticipated over the next two weeks;
- Discussion of any outstanding issues that need to be addressed; and
- Schedule updates.

Completed Work over the Previous Two Weeks

- Continued WWTF and pump stations' resident inspections;
- Continued Church Street sidewalk design;
- Continue work on sewer extension design;
- Solicited survey and Geotech quotes for Wildwood Culvert replacement;
- Responded to DEP comments on disposal field well monitoring plan and sampling parameters; and
- Reviewed costs for Church Street sidewalk with Town on September 19, 2023.

Anticipated Work over the Next Two Weeks

- Continue WWTF and pump stations resident inspections;
- Continue collection system and drainage system punch list follow up;
- Work on spreadsheet identifying individual user connection quantities;
- Continue work on sewer extension design;
- Solicit contractors for installation of monitoring wells; and
- Work on completion of Church Street Sidewalk design including abutter considerations.

**TOWN OF BRIDGTON WASTEWATER TREATMENT
FACILITY SEWER COLLECTION SYSTEM / ROAD AND
STORMWATER PROJECTS UPDATE**



Status Report

SEPTEMBER 29, 2023

Future Work

- Work with Town on MDOT response to Depot Street bridge work.

Outstanding Issues

- None

**TOWN OF BRIDGTON WASTEWATER TREATMENT
FACILITY SEWER COLLECTION SYSTEM / ROAD AND
STORMWATER PROJECTS UPDATE**



Status Report

SEPTEMBER 29, 2023

Schedule Update

- None

Closing

Please contact Brent Bridges (bbridges@woodardcurran.com, 207-558-3807) or Maggie Connolly (mconnolly@woodardcurran.com, 207-558-3777) if you have any questions or concerns.