TOWN OF BRIDGTON WASTEWATER TREATMENT FACILITY SEWER COLLECTION SYSTEM / ROAD AND STORMWATER PROJECTS UPDATE



Status Report

NOVEMBER 27, 2023

This memo is a status report of the Project Team's efforts on the Town of Bridgton's Wastewater Treatment Facility Sewer Collection System / Road and Stormwater Projects and describes:

- Highlights of the work completed over the previous two weeks;
- Identification of the work anticipated over the next two weeks;
- Discussion of any outstanding issues that need to be addressed; and
- Schedule updates.

Completed Work over the Previous Two Weeks

- Continued WWTF and pump stations' resident inspections.
- Continue to work on Church Street sidewalk design for bidding.
- Submitted work order for concept plan design for Transfer Station Improvements.
- Continued design work on sewer extension project.
- Completed survey work for Wildwood Culvert replacement.
- Attended construction meeting for WWTF and pump stations on November 21st at 10am.
- Worked with MEH representatives to get information on installed utilities along Efficiency and Sustainable Way for the sewer extension project.
- Aerial survey of Norridgewock did fly over of mountain road drainage area.
- Solicited additional contractors for installation of monitoring wells.

Anticipated Work over the Next Two Weeks

- Continue WWTF and pump stations resident inspections.
- Meet with Town to review sewer extension project.
- Complete work on spreadsheet identifying individual user connection quantities.



Status Report

NOVEMBER 27, 2023

- Complete Church Street Sidewalk design for bid solicitation and set bid dates.
- Submit Church Street sidewalk detail around utility pole for Town review.

Future Work

• Work with Town on MDOT response to Depot Street bridge work.

Outstanding Issues

• None

Schedule Update

• None

Closing

Please contact Brent Bridges (bbridges@woodardcurran.com, 207-558-3807) or Maggie Connolly (<u>mconnolly@woodardcurran.com</u>, 207-558-3777) if you have any questions or concerns.