

# TOWN OF BRIDGTON WASTEWATER TREATMENT FACILITY & SEWER COLLECTION SYSTEM PROJECT UPDATE



## Status Report

DECEMBER 20, 2019

This memo is a status report of the Project Team's efforts on the Town of Bridgton's Wastewater Treatment Facility & Sewer Collection System Project and describes:

- Highlights of the work completed over the previous two weeks;
- Identification of the work anticipated over the next two weeks;
- Discussion of any outstanding issues that need to be addressed; and
- Schedule update.

### Completed Work over the Previous Two Weeks

- Continued reviewing submittals on Upper and Lower Main Street Sewer Project;
- Submitted to Town preferred locations for future pump stations based on ease of construction and topo and soils information;
- Continued resident inspection of Upper and Lower Main Street Sewer;
- Met with SAD #61 Facilities Committee on December 16<sup>th</sup> to discuss pump station location;
- Met with two property owners to discuss pump station locations;
- Prepared pay requisition for December 17<sup>th</sup> construction meeting;
- Attended Upper and Lower Main Street sewer construction meeting on December 17<sup>th</sup>;
- Prepared work directive for Pratt and Sons on temporary pavement on Lower Main Street;
- Issued water shutdown for Pratt and Sons effective December 13, 2019.
- Gather information on potential pump station lots and draft purchase and sale agreements;
- Met with Town, HEB, MMI, Water District, and USDA-RD to discuss lower main street design requirements; and
- Advertised pre-procurement package for WWTF and pressure dispersal system.

### Anticipated Work over the Next Two Weeks

- Continue to evaluate future use of 2" pipe that runs under Stevens Brook at intersection of Route 302;
- Set up time for completion of Terracon soils work at proposed pump station locations based on meeting with property owners and Town; and
- Work with Pratt and Sons on pay request #4.

### Schedule Update

- Pratt & Sons scheduled for winter shut down on December 13 which will leave approximately two weeks in their contract to complete balance of work. Evaluating requests for additional time.