

TOWN OF BRIDGTON WASTEWATER TREATMENT FACILITY SEWER COLLECTION SYSTEM / ROAD AND STORMWATER PROJECTS UPDATE



Status Report

NOVEMBER 11, 2022

This memo is a status report of the Project Team's efforts on the Town of Bridgton's Wastewater Treatment Facility Sewer Collection System / Road and Stormwater Projects and describes:

- Highlights of the work completed over the previous two weeks;
- Identification of the work anticipated over the next two weeks;
- Discussion of any outstanding issues that need to be addressed; and
- Schedule updates.

Completed Work over the Previous Two Weeks

- Continued WWTF resident inspection;
- Met with County and Town to discuss sewer extension funding;
- Developed work change directive to add sewer on Crockett Street to connect future multi-family residential complex;
- Worked with Town to provide information on stream crossing infrastructure grant due November 10th;
- Conducted pre-punch list walk-over with Town and Sargent;
- Submitted guard rail alternatives for Highland Avenue bridge for Town review;
- Complete sewer collection system and drainage improvements resident inspection (winter shutdown); and
- Complete inspection of paving work (winter shutdown).

Anticipated Work over the Next Two Weeks

- Hold construction meeting for WWTF (Apex) and Sewer Work (Sargent) on November 15 at 11:00am and 11:30am;
- Put Elm Street and Highland Road sidewalks out to bid;

TOWN OF BRIDGTON WASTEWATER TREATMENT FACILITY SEWER COLLECTION SYSTEM / ROAD AND STORMWATER PROJECTS UPDATE



Status Report

NOVEMBER 11, 2022

- Meet with Town to discuss sidewalk materials for Elm and Highland;
- Review sewer connection for Brag Way Industrial Development with Town and Developer;
- Hold workshop with Select Board on sewer extension project funding;
- Begin work on Fiscal Sustainability Plan; and
- Schedule Survey and Geotechnical work on sewer extension project.

Future Work

- Update draft letter describing specifications required for local contractors to work with businesses and residents for connection installations once local contractor list provided.

Outstanding Issues

- None

Schedule Update

- None

Closing

Please contact Brent Bridges (bbridges@woodardcurran.com, 207-558-3807) or Maggie Connolly (mconnolly@woodardcurran.com, 207-558-3777) if you have any questions or concerns.