

TOWN OF BRIDGTON WASTEWATER TREATMENT FACILITY SEWER COLLECTION SYSTEM / ROAD AND STORMWATER PROJECTS UPDATE



Status Report

MAY 19, 2023

This memo is a status report of the Project Team's efforts on the Town of Bridgton's Wastewater Treatment Facility Sewer Collection System / Road and Stormwater Projects and describes:

- Highlights of the work completed over the previous two weeks;
- Identification of the work anticipated over the next two weeks;
- Discussion of any outstanding issues that need to be addressed; and
- Schedule updates.

Completed Work over the Previous Two Weeks

- Continued WWTF and pump stations' resident inspections;
- Continued collection system and drainage system resident inspections;
- Submitted disposal field well monitoring plan to DEP for review and comment;
- Continued Elm and Highland Sidewalk resident inspections;
- Submit options for Church and Creamery Streets to Town and Sargent for review and comment;
- Held construction meeting for WWTF (Apex) and Collections Systems (Sargent) at 10:00am and 11:00am on May 16th;
- Held pre-pave meeting with Town, Sargent and Glidden on May 16th;
- Communicated with Sargent on work to be done to restore damage to work areas affected by recent storm;
- Held Church Street sidewalk scoping meeting with Town on May 17th; and
- Continued Church Street sidewalk design.

Anticipated Work over the Next Two Weeks

- Submit proposal from Sargent to Town on Milling and overlay for Highland Avenue;

**TOWN OF BRIDGTON WASTEWATER TREATMENT
FACILITY SEWER COLLECTION SYSTEM / ROAD AND
STORMWATER PROJECTS UPDATE**



Status Report

MAY 19, 2023

- Complete work on GIS updates;
- Continue WWTF and pump stations resident inspections; and
- Continue collection system and drainage system resident inspections.

**TOWN OF BRIDGTON WASTEWATER TREATMENT
FACILITY SEWER COLLECTION SYSTEM / ROAD AND
STORMWATER PROJECTS UPDATE**



Status Report

MAY 19, 2023

Future Work

- Update draft letter describing specifications required for local contractors to work with businesses and residents for connection installations once local contractor list provided.

Outstanding Issues

- None

Schedule Update

- None

Closing

Please contact Brent Bridges (bbridges@woodardcurran.com, 207-558-3807) or Maggie Connolly (mconnolly@woodardcurran.com, 207-558-3777) if you have any questions or concerns.